

2019 Streets & Alleys Improvement Project

Alley North of 2nd Avenue (2nd St to 3rd St): *The Contractor will be in the Alley this week prepping driveways and landscaping. The landscaping sub-contractor will be in the end of this week or early next week to apply seed/fertilizer/hydro mulch. The concrete sub-contractor will be back for one more time to remove the damaged sidewalk at the East end of the Alley as well as the Temporary Bituminous Apron as well and pour the sidewalk and the Alley Apron. They intend to do that at the end of this week or sometime next week.*

Alley North of 2nd Avenue (3rd St to 4th St): *The Contractor will be in the Alley this week prepping driveways and landscaping. The landscaping sub-contractor will be in the end of this week or early next week to apply seed/fertilizer/hydro mulch.*

Alley North of 7th Avenue (8th St to 9th St): *The landscaping sub-contractor will be in the end of this week or early next week to apply seed/fertilizer/hydro mulch.*

Alley North of 8th Avenue (8th St to 9th St): *The landscaping sub-contractor will be in the end of this week or early next week to apply seed/fertilizer/hydro mulch.*

9th Avenue / 15th St: *The landscaping sub-contractor will be in the end of this week or early next week to apply seed/fertilizer/hydro mulch.*

8th Ave/9th St: *The landscaping sub-contractor will be in the end of this week or early next week to apply seed/fertilizer/hydro mulch.*

**If all residents can stay off of their personal concrete driveway aprons and as well as the aprons at the end of the alley would be greatly appreciated. Construction for the year is coming just about finished for the 2019 Streets & Alleys Improvement Project. Thank You so far to everybody that was affected by the project this year.*

If you have any questions or concerns please feel free to contact me at:

Joe Rhein

Bolton & Menk, Inc.

Phone:651-704-9970 ext: 2916

Mobile: 651-968-7384

Joseph.rhein@bolton-menk.com