

## Weekly Construction Update for 06/25-06/29

On Monday of next week Northland Constructors will be finishing up the Alley North of 3rd Avenue with "Excavating of the CL-5" and Removals in the Alley.

Starting on Monday 06/24/18 Northland will be also starting on 9th Avenue with their Sewer and Water Crew. On Monday they will be just putting the "Temp Water" system together but not hooking up on Monday. A 48 hour notice will be handed out prior to the shut off of water on 9th avenue. The water shut off will NOT be shut off before 9AM and will not exceed 4 hours for the shut off. Once construction begins on 9th Avenue the road will be fully barricaded off. This closure on 9th Avenue will be no longer than 45 days.

Bolton and Menk Survey crew will be onsite as well on Monday morning staking the Sewer and Water on 9th avenue for Northland.

On Tuesday of next week Northland plans to move to the alley North of 2nd Avenue next and starting with "Excavating of CL-5" and "Removals".

On Monday 06/24/18 Northland will start to clear/grub the trees to be removed before construction starts on 9th Avenue first thing in the morning.

There will also be another Water shutdown from 5th St to 10th St in order to install 2 valves, one at 6th St and one at 7th ST.

\*The purpose of this shut down is to eliminate a lot of residents that would have been shut down during the 9th Avenue Water shut down and Temp hook up.