

2019 Streets & Alleys Improvement Project

**Last Week the contractor finished up the Alley North of 7th Avenue (8th St to 9th St) with some touch up grading areas.*

** The contractor also finished grading 8th Avenue/9th St to West for the Curb & Gutter as well as the Sidewalk.*

** The contractor also finished with the Drain Tile connection at 8th St & Alley North of 8th St. filled the Excavated area in the road with CL-5 until BIT pavement is installed in MID August.*

**This week the contractor is planning on spending most of the week at the Alley North of 2nd Avenue (3rd St to 4th St) excavating the Ledge Rock and soils from the Alley to be able to build the typical road section.*

** The concrete Sub contractor will be in town on Tuesday of this week to do some Curb & Gutter as well as 4" Concrete Sidewalk at 8th Avenue/9th St. If they have time they will also start the Alleys North of 7th St & the Alleys North of 8th St (from 8th St to 9th St)*

If you have any questions, please be free to give me a call or email

Garey Pankonin

Resident Project Representative

Bolton & Menk Inc

Cell: 763-355-4380

Email: Garey.Pankonin@bolton-menk.com