

Northland Construction will be on Alley North of 4th Ave. for the rest of today and possibly a few hours on Monday 07/09/18

Northland will then be going back to Alley North of 3rd Ave, 2nd Ave & 4th Ave. Prepping all locations where Concrete will be poured (Driveway Aprons, Concrete Pads, Sidewalk, etc.). They will be prepping the East Alleyway entrance on Alleys North 2nd Ave & 3rd Ave. as well as the West Alley entrance to Alley North of 4th Ave.

Northland is also still on 9th Ave.

*Removing and Installing the Sanitary Sewer for the rest of this week and next week.

When Northland is done with prepping Alleys North of 2nd, 3rd & 4th they plan on going to 9th ST to start Removals from 10th Ave to 11th Ave.

Northland's Sub Contractor Knife Lake Concrete will be coming in on Wednesday 07/11/18 and starting at the Alleys North of 2nd, 3rd & 4th Ave.

They will be forming up and pouring the East Alley entrance on Alleys North of 2nd & 3rd and the Alley entrance on the West side of the Alley North of 4th Ave. as well as all Concrete Driveway Aprons in all 3 Alleys. Once the entrances are poured and sprayed with the White Cure and CAUTION taped off, we need to stay off of the Concrete for 7 days to allow it the proper time to cure and harden for maximum strength before we allow traffic to drive on it. Once the entrances have cured for the proper amount of time KLC will then come back and open the previously poured entrance to traffic and pour the other entrance. AT ALL TIMES AT LEAST ONE END OF THE ALLEYS WILL BE OPEN FOR RESIDENTS TO ACCESS THEIR DRIVEWAYS. PLEASE BE CAREFUL AROUND ALL NEW CONCRETE.